

PHYSICAL TARGETS AND ACHIEVEMENTS IN RESPECT OF EHV WORKS
AS ON : 31.12.2020

S.No.	EHV WORKS	UNIT	TOTAL (T & C) WORKS				
			REVISED PLAN TARGET 2020-21	COMMISSIONED DURING 2020-21 (ACHIEVEMENTS)		TOTAL LINE STRINGING DONE (BUT NOT YET COMMISSIONED) upto December'20	TOTAL PROGRESS LINES upto December'20
				DURING December'20	UPTO December'20		
1	2	3	4	5	6	7	8 = [(6)+(7)]
[I]	765 kV WORKS						
(A)	LINES	Ckt. kM.	0	0.00	0.00	0.00	0.00
(B)	SUB-STATIONS	Nos.	0	0	0		
(C)	CAPACITY	MVA	0	0	0		
(D)	400/220 kV T/f (Addl. as per plan) at 765 kV GSS Commissioned during current financial year	MVA	--	0	0		
(E)	400/220 kV T/f (Addl. as per plan) at 765 kV GSS Commissioned during last year/earlier	MVA	--	0	0		
[II]	400 kV WORKS						
(A)	LINES	Ckt. kM.	334	160.32	174.20	628.93	803.13
(B)	SUB-STATIONS	Nos.	0	0	0		
(C)	CAPACITY	MVA	500	0	0		
(D)	400/220 kV T/f (Addl. as per plan) at 400 kV GSS Commissioned during current financial year	MVA	--	0	0		
(E)	400/220 kV T/f (Addl. as per plan) at 400 kV GSS Commissioned during last year/earlier	MVA	--	0	0		
[III]	220 kV WORKS						
(A)	LINES/CABLES	Ckt. kM.	330	60.266	242.50	365.13	607.62
(B)	SUB-STATIONS	Nos.	3	0	2		
(C)	CAPACITY	MVA	480	0	320		
(D)	220/132 kV T/f (Addl. as per plan) at 400kV & 220 kV GSS Commissioned Last year/earlier	MVA	--	160	160		
(E)	220/132 kV T/f (Addl. as per plan) at 400kV & 220 kV GSS Commissioned during current financial year	MVA	--	0	0		
[IV]	132 kV WORKS						
(A)	LINES/CABLES	Ckt. kM.	410	0.71	427.38	172.00	599.38
(B)	SUB-STATIONS	Nos.	9	0	7		
(C)	CAPACITY	MVA	225	0	175		
(D)	132/33 kV T/f (Addl. as per plan) at 220 kV & 132kV GSS Commissioned Last year/earlier	MVA.	--	0	25		
(E)	132/33 kV T/f (Addl. as per plan) at 220 kV & 132kV GSS Commissioned during current financial year	MVA	--	25	25		
[V]	AUGMENTATIONS						
	400kV ,220 kV } AND } 132 kV }	MVA	2000	400kV - 0 220kV - 0 132kV - 112.5	400kV - 0 220kV - 340 132kV - 812.5		
	TOTAL Augmentation			112.50	1152.50		
[VI]	CAPACITORS	MVAR	0	0	0		
[VII]	Miscellaneous Work	Ckt. kM.	--	0	0		