

**PHYSICAL TARGETS AND ACHIEVEMENTS IN RESPECT OF EHV WORKS
AS ON : 31.05.2020**

S.No.	EHV WORKS	UNIT	TOTAL (T & C) WORKS				
			PLAN TARGET 2020-21	COMMISSIONED DURING 2020-21 (ACHIEVEMENTS)		TOTAL LINE STRINGING DONE (BUT NOT YET COMMISSIONED) upto May'20	TOTAL PROGRESS LINES upto May'20
				DURING May'20	UPTO May'20		
1	2	3	4	5	6	7	8 = [(6)+(7)]
[I]	765 kV WORKS						
(A)	LINES	Ckt. km.	0	0.00	0.00		0.00
(B)	SUB-STATIONS	Nos.	0	0	0		
(C)	CAPACITY	MVA	1500	0	0		
(D)	400/220 kV T/f (Addl. as per plan) at 765 kV GSS Commissioned during current financial year	MVA	--	0	0		
(E)	400/220 kV T/f (Addl. as per plan) at 765 kV GSS Commissioned during last year/earlier	MVA	--	0	0		
[II]	400 kV WORKS						
(A)	LINES	Ckt. km.	505	0.00	0.00	782.40	782.40
(B)	SUB-STATIONS	Nos.	0	0	0		
(C)	CAPACITY	MVA	0	0	0		
(D)	400/220 kV T/f (Addl. as per plan) at 400 kV GSS Commissioned during current financial year	MVA	--	0	0		
(E)	400/220 kV T/f (Addl. as per plan) at 400 kV GSS Commissioned during last year/earlier	MVA	--	0	0		
[III]	220 kV WORKS						
(A)	LINES/CABLES	Ckt. km.	237	0	0.00	324.30	324.30
(B)	SUB-STATIONS	Nos.	3	0	0		
(C)	CAPACITY	MVA	480	0	0		
(D)	220/132 kV T/f (Addl. as per plan) at 400kV & 220 kV GSS Commissioned Last year/earlier	MVA	--	0	0		
(E)	220/132 kV T/f (Addl. as per plan) at 400kV & 220 kV GSS Commissioned during current financial year	MVA	--	0	0		
[IV]	132 kV WORKS						
(A)	LINES/CABLES	Ckt. km.	249	0.00	0.00	340.44	340.44
(B)	SUB-STATIONS	Nos.	11	0	1		
(C)	CAPACITY	MVA	275	0	25		
(D)	132/33 kV T/f (Addl. as per plan) at 220 kV & 132kV GSS Commissioned Last year/earlier	MVA.	--	0	0		
(E)	132/33 kV T/f (Addl. as per plan) at 220 kV & 132kV GSS Commissioned during current financial year	MVA	--	0	0		
[V]	AUGMENTATIONS						
	400kV ,220 kV ; AND ; 132 kV ;	MVA	2000	400kV - 0 220kV - 0 132kV - 50	400kV - 0 220kV - 0 132kV - 125		
	TOTAL Augmentation			50.00	125.00		
[VI]	CAPACITORS	MVAR	100	0	0		
[VII]	Miscellaneous Work	Ckt. km.	--	0	0		