

PHYSICAL TARGETS AND ACHIEVEMENTS IN RESPECT OF EHV WORKS

AS ON : 31.08.2021

| S.No. | EHV WORKS | UNIT | TOTAL (T & C) WORKS | | | | |
|-------|---|----------|--------------------------------------|---|---|---|---|
| | | | REVISED PLAN TARGET 2021-22 | COMMISSIONED DURING 2021-22 (ACHIEVEMENTS) | | TOTAL LINE STRINGING DONE (BUT NOT YET COMMISSIONED) upto August'21 | TOTAL PROGRESS LINES upto August'21 |
| | | | | DURING August'21 | UPTO August'21 | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 = [(6)+(7)] |
| [I] | 765 kV WORKS | | | | | | |
| (A) | LINES | Ckt. kM. | 0 | 0.0 | 0.00 | 0.00 | 0.00 |
| (B) | SUB-STATIONS | Nos. | 0 | 0 | 0 | | |
| (C) | CAPACITY | MVA | 1500 | 0 | 0 | | |
| (D) | 400/220 kV T/f (Addl. as per plan) at 765 kV GSS Commissioned during current financial year | MVA | -- | 0 | 0 | | |
| (E) | 400/220 kV T/f (Addl. as per plan) at 765 kV GSS Commissioned during last year/earlier | MVA | -- | 0 | 0 | | |
| [II] | 400 kV WORKS | | | | | | |
| (A) | LINES | Ckt. kM. | 491 | 0.000 | 0.000 | 468.90 | 468.90 |
| (B) | SUB-STATIONS | Nos. | 0 | 0 | 0 | | |
| (C) | CAPACITY | MVA | 0 | 0 | 0 | | |
| (D) | 400/220 kV T/f (Addl. as per plan) at 400 kV GSS Commissioned during current financial year | MVA | -- | 0 | 500 | | |
| (E) | 400/220 kV T/f (Addl. as per plan) at 400 kV GSS Commissioned during last year/earlier | MVA | -- | 0 | 0 | | |
| [III] | 220 kV WORKS | | | | | | |
| (A) | LINES/CABLES | Ckt. kM. | 12 | 0 | 0 | 98.30 | 98.30 |
| (B) | SUB-STATIONS | Nos. | 1 | 0 | 0 | | |
| (C) | CAPACITY | MVA | 320 | 0 | 0 | | |
| (D) | 220/132 kV T/f (Addl. as per plan) at 400kV & 220 kV GSS Commissioned Last year/earlier | MVA | -- | 0 | 0 | | |
| (E) | 220/132 kV T/f (Addl. as per plan) at 400kV & 220 kV GSS Commissioned during current financial year | MVA | -- | 0 | 0 | | |
| [IV] | 132 kV WORKS | | | | | | |
| (A) | LINES/CABLES | Ckt. kM. | 130 | 36.040 | 36.632 | 160.55 | 197.18 |
| (B) | SUB-STATIONS | Nos. | 6 | 0 | 0 | | |
| (C) | CAPACITY | MVA | 150 | 0 | 0 | | |
| (D) | 132/33 kV T/f (Addl. as per plan) at 220 kV & 132kV GSS Commissioned Last year/earlier | MVA. | -- | | | | |
| (E) | 132/33 kV T/f (Addl. as per plan) at 220 kV & 132kV GSS Commissioned during current financial year | MVA | -- | 0 | 0 | | |
| [V] | AUGMENTATIONS | | | | | | |
| | 400kV ,220 kV } AND } 132 kV } | MVA | 1500 | 400kV - 0 220kV - 0 132kV - 50 | 400kV - 185 220kV - 100 132kV - 325 | | |
| | TOTAL Augmentation | | | 50.00 | 610.00 | | |
| [VI] | CAPACITORS | MVAR | 30 | 0 | 0 | | |
| [VII] | Miscellaneous Work | Ckt. kM. | -- | 30 | 30 | | |