

**PHYSICAL TARGETS AND ACHIEVEMENTS IN RESPECT OF EHV WORKS
AS ON : 30.06.2021**

S.No.	EHV WORKS	UNIT	TOTAL (T & C) WORKS				
			REVISED PLAN TARGET 2021-22	COMMISSIONED DURING 2021-22 (ACHIEVEMENTS)		TOTAL LINE STRINGING DONE (BUT NOT YET COMMISSIONED) upto June'21	TOTAL PROGRESS LINES upto June'21
				DURING June'21	UPTO June'21		
1	2	3	4	5	6	7	8 = [(6)+(7)]
[I]	765 kV WORKS						
(A)	LINES	Ckt. kM.	0	0.0	0.00	0.00	0.00
(B)	SUB-STATIONS	Nos.	0	0	0		
(C)	CAPACITY	MVA	1500	0	0		
(D)	400/220 kV T/f (Addl. as per plan) at 765 kV GSS Commissioned during current financial year	MVA	--	0	0		
(E)	400/220 kV T/f (Addl. as per plan) at 765 kV GSS Commissioned during last year/earlier	MVA	--	0	0		
[II]	400 kV WORKS						
(A)	LINES	Ckt. kM.	491	0.000	0.000	468.90	468.90
(B)	SUB-STATIONS	Nos.	0	0	0		
(C)	CAPACITY	MVA	0	0	0		
(D)	400/220 kV T/f (Addl. as per plan) at 400 kV GSS Commissioned during current financial year	MVA	--	0	0		
(E)	400/220 kV T/f (Addl. as per plan) at 400 kV GSS Commissioned during last year/earlier	MVA	--	0	0		
[III]	220 kV WORKS						
(A)	LINES/CABLES	Ckt. kM.	12	0	0	94.49	94.49
(B)	SUB-STATIONS	Nos.	1	0	0		
(C)	CAPACITY	MVA	320	0	0		
(D)	220/132 kV T/f (Addl. as per plan) at 400kV & 220 kV GSS Commissioned Last year/earlier	MVA	--	0	0		
(E)	220/132 kV T/f (Addl. as per plan) at 400kV & 220 kV GSS Commissioned during current financial year	MVA	--	0	0		
[IV]	132 kV WORKS						
(A)	LINES/CABLES	Ckt. kM.	130	0.000	0.000	157.54	157.54
(B)	SUB-STATIONS	Nos.	6	0	0		
(C)	CAPACITY	MVA	150	0	0		
(D)	132/33 kV T/f (Addl. as per plan) at 220 kV & 132kV GSS Commissioned Last year/earlier	MVA.	--	0	0		
(E)	132/33 kV T/f (Addl. as per plan) at 220 kV & 132kV GSS Commissioned during current financial year	MVA	--	0	0		
[V]	AUGMENTATIONS 400kV ,220 kV } AND } 132 kV }	MVA	1500	400kV - 0 220kV - 0 132kV - 125.0	400kV - 185 220kV - 0 132kV - 162.5		
	TOTAL Augmentation			125.00	347.50		
[VI]	CAPACITORS	MVAR	30	0	0		
[VII]	Miscellaneous Work	Ckt. kM.	--	0	0		