

**PHYSICAL TARGETS AND ACHIEVEMENTS IN RESPECT OF EHV WORKS
AS ON : 31.01.2021**

S.No.	EHV WORKS	UNIT	TOTAL (T & C) WORKS				
			REVISED PLAN TARGET 2020-21	COMMISSIONED DURING 2020-21 (ACHIEVEMENTS)		TOTAL LINE STRINGING DONE (BUT NOT YET COMMISSIONED) upto January'21	TOTAL PROGRESS LINES upto January'21
				DURING January'21	UPTO January'21		
1	2	3	4	5	6	7	8 = [(6)+(7)]
[I]	765 kV WORKS						
(A)	LINES	Ckt. kM.	0	0.00	0.00	0.00	0.00
(B)	SUB-STATIONS	Nos.	0	0	0		
(C)	CAPACITY	MVA	0	0	0		
(D)	400/220 kV T/f (Addl. as per plan) at 765 kV GSS Commissioned during current financial year	MVA	--	0	0		
(E)	400/220 kV T/f (Addl. as per plan) at 765 kV GSS Commissioned during last year/earlier	MVA	--	0	0		
[II]	400 kV WORKS						
(A)	LINES	Ckt. kM.	334	160.032	333.940	468.90	802.84
(B)	SUB-STATIONS	Nos.	0	0	0		
(C)	CAPACITY	MVA	500	0	0		
(D)	400/220 kV T/f (Addl. as per plan) at 400 kV GSS Commissioned during current financial year	MVA	--	0	0		
(E)	400/220 kV T/f (Addl. as per plan) at 400 kV GSS Commissioned during last year/earlier	MVA	--	0	0		
[III]	220 kV WORKS						
(A)	LINES/CABLES	Ckt. kM.	330	0	242.50	367.13	609.63
(B)	SUB-STATIONS	Nos.	3	0	2		
(C)	CAPACITY	MVA	480	0	320		
(D)	220/132 kV T/f (Addl. as per plan) at 400kV & 220 kV GSS Commissioned Last year/earlier	MVA	--	0	160		
(E)	220/132 kV T/f (Addl. as per plan) at 400kV & 220 kV GSS Commissioned during current financial year	MVA	--	0	0		
[IV]	132 kV WORKS						
(A)	LINES/CABLES	Ckt. kM.	410	0.68	428.06	191.29	619.35
(B)	SUB-STATIONS	Nos.	9	0	7		
(C)	CAPACITY	MVA	225	0	175		
(D)	132/33 kV T/f (Addl. as per plan) at 220 kV & 132kV GSS Commissioned Last year/earlier	MVA.	--	0	25		
(E)	132/33 kV T/f (Addl. as per plan) at 220 kV & 132kV GSS Commissioned during current financial year	MVA	--	0	25		
[V]	AUGMENTATIONS 400kV ,220 kV ; AND } 132 kV }	MVA	2000	400kV - 0 220kV - 280 132kV - 37.5	400kV - 0 220kV - 620 132kV - 850		
	TOTAL Augmentation			317.50	1470.00		
[VI]	CAPACITORS	MVAR	0	0	0		
[VII]	Miscellaneous Work	Ckt. kM.	--	0	0		