



CIN: U40109RJ2000SGC016486

JAIPUR VIDYUT VITRAN NIGAM LTD.

Office of The superintending Engineer (TW),
Old Power House Premises, Near Ram Mandir,
Jaipur-302006, TELE FAX NO.0141-2201022

Regd. Office: Vidyut Bhawan, Jyoti Nagar, Jaipur 302005

Website: www.jaipurdiscom.com, Email: setw@jvvn1

No.JPD/SE(TW)/XEN(TW)/DDUGJY/F. OO /D. 2901

Jaipur, dated: 28/5/18

Office Order

Sub- Allowing price variation on actual upon certain identified items for approved extended time completion schedule under DDUGJY scheme.

- Ref- 1. Provisional time extension order No. 4104 dated 18.10.17
2. CLPC meeting dated 24.4.18 & 21.5.18

As per decisions taken in CLPC meetings held on dated 24.4.18 & subsequently on 21.5.18 regarding final approval of time extension of six months and allowing price variation on actual upon certain identified items for approved extended time completion schedule under DDUGJY scheme, it has been decided as under-

I. **Approval of final time extension & of revised time schedule :**

Provisional time extension already allowed of six months for 1st stage of 25% work completion schedule for DDUGJY /IPDS works is considered and confirmed as final extension of six months for 1st stage of 25 % work completion schedule for DDUGJY /IPDS works. Accordingly, stage wise completion period of DDUGJY/ IPDS contracts is re-scheduled as under:-

- 25% work should get completed within 15 months from the date of LOI (including survey and its approval to be completed within 2 months and six months provisional time extension)
- Next 25% works should get completed in next 3 months
- Next 25% works should get completed in next 3 months, and
- Final 25% balance works should get completed in next 3 months.

Thus, total completion period shall remain same, i.e. 24 months from the date of issue of Lol.

II. **Price Variation on BOQ items**

Price Variation on actual on conductor, cable, transformer, breaker & steel structure etc. items covered under BOQ of DDUGJY contracts is allowed with above mentioned amended final time schedule-

III. **Price Variation on beyond BOQ items**

Price variation on HT cables and steel structures (excluding Galvanization price) etc for extra items shall be admissible as per MM provisions with above time completion schedule and with price index applicable on SIR circulated vide letter No.523 dated 23.6.18 (updated up to 31.3.18).

10

Above price variation is allowed with the condition that the overall expenditure of Jaipur Discom does not exceed the REC sanctioned cost of DDUGJY project. In order to ensure expenditure within REC sanction limit, efforts shall be made by TW wing to keep district wise expenditure within the district wise sanctioned cost, so that overall expenditure of the DDUGJY project does not exceed the REC sanctioned cost.

All concerned are hereby advised to ensure the compliance.



(Hari Om Sharma)
Superintending Engineer (TW)

Copy submitted / forwarded to the following for information & necessary action:

1. The Chief Programme Manager, REC Ltd., J-4-A, Jhalana Institutional Area, Jaipur.
2. The Addl. Chief Engineer (PPM), JPD, Jaipur.
3. The Superintending Engineer (O&M), JVVNL, Jaipur/Alwar/ Bharatpur/Karauli/ S.Madhampur/Jhalwar/Tonk/Bundi/ Dausa/Baran/ Dholpur/ Kota.
4. The Sr. Accounts Officer (CPC), JVVNL, Jaipur.
5. TA to M.D., JPD, Jaipur.
6. TA to Director (Tech.), JVVNL, Jaipur .
7. The Executive Engineer (DDUGJY/TW/TW-I/TW-II/TW-III), JVVNL, Jaipur/Alwar/ Bharatpur/ Karauli/ S.Madhampur/Jhalwar/Tonk/Bundi/ Dausa/Baran/Dholpur/Kota.
8. M/s. _____



Superintending Engineer (TW)

